



Georgetown Independent School District 2018 Bond Program

5 November 2019

Project: EVHS Wrestling Room Addition

Project Info

A/E Firm: Huckabee
Contractor: Braun & Butler Construction
Project Delivery Method: Construction Manager-at-Risk
Financial Status:

| | |
|-----------------------|--------------|
| Guaranteed Max Price: | \$795,336.00 |
| Paid to Date: | \$91,155.31 |
| Balance: | \$704,180.69 |

Scope of Work

Addition to EVHS Field House for Wrestling Room
 - 2,475 SF

Current Status

Bldg concrete slab - complete
 Structural steel delivery: 11/11/19

Scheduled Completion: 2/29/20

Project Schedule

| | |
|-----------------------|-------------------|
| A/E Start Design: | February 26, 2018 |
| GMP Proposal Date: | July 22, 2019 |
| Notice to Proceed: | September 3, 2019 |
| Construction Start: | September 3, 2019 |
| Substantial Complete: | |
| Complete | |

Photos



Mobilize

Substantial Completion Closeout