



Georgetown Independent School District 2018 Bond Program

3 February 2020

Project: EVHS Wrestling Room Addition

Project Info

A/E Firm: Huckabee
Contractor: Braun & Butler Construction
Project Delivery Method: Construction Manager-at-Risk
Financial Status:
 Guaranteed Max Price: \$795,336.00
 Paid to Date: \$423,870.50
 Balance: \$371,465.50

Scope of Work

Addition to EVHS Field House for Wrestling Room
 - 2,475 SF

Current Status

Roof: Complete (minus some trim)
 Stone veneer: Complete
 Room lights: Complete
 HVAC duct installation: In progress
 Install windows - ESD: 2/10/20

Project Schedule

A/E Start Design: February 26, 2018
 GMP Proposal Date: July 22, 2019
 Notice to Proceed: September 3, 2019
 Construction Start: September 3, 2019
 Substantial Complete:
 Complete

Photos

