



Georgetown Independent School District 2018 Bond Program

3 March 2020

Project: EVHS Wrestling Room Addition

Project Info

A/E Firm: Huckabee
Contractor: Braun & Butler Construction
Project Delivery Method: Construction Manager-at-Risk
Financial Status:

Guaranteed Max Price:	\$795,336.00
Paid to Date:	\$599,975.73
Balance:	\$195,360.27

Scope of Work

Addition to EVHS Field House for Wrestling Room
 - 2,475 SF

Current Status

Windows: Complete
 Final painting: In progress
 Install wall pads - ECD: 3/11/20
 Landscaping: Complete
 Final inspections & punch list - ECD: 3/13/20

Project Schedule

A/E Start Design:	February 26, 2018
GMP Proposal Date:	July 22, 2019
Notice to Proceed:	September 3, 2019
Construction Start:	September 3, 2019
Substantial Complete:	
Complete	

Photos

