



Georgetown Independent School District 2018 Bond Program

1 October 2019

Project: EVHS Wrestling Room Addition

Project Info

A/E Firm: Huckabee
Contractor: Braun & Butler Construction
Project Delivery Method: Construction Manager-at-Risk
Financial Status:
 Guaranteed Max Price: \$795,336.00
 Paid to Date: \$0.00
 Balance: \$795,336.00

Scope of Work

Addition to EVHS Field House for Wrestling Room
 - 2,475 SF

Current Status

Bldg pad - complete
 Grade Beams in progress
 Pour concrete slab - 10/8/19

 Scheduled Completion: 2/29/20

Project Schedule

A/E Start Design: February 26, 2018
 GMP Proposal Date: July 22, 2019
 Notice to Proceed: September 3, 2019
 Construction Start: September 3, 2019
 Substantial Complete:
 Complete

Photos

