



Georgetown Independent School District 2018 Bond Program

Date: 6 August 2019

Project: Renovate GHS Baseball Complex

Project Info

A/E Firm: N/A
Contractor: Hellas Construction
Project Delivery Method: TASB BuyBoard P.O.
Financial Status:
 Guaranteed Max Price: \$1,663,345.00
 Paid to Date: \$479,931.00
 Balance: \$1,183,414.00

Scope of Work

Replace bleachers
 - ADA compliant and increased capacity
 Replace press box
 Replace infield turf
 Realign backstop to move bleachers forward
 - Improved sight lines for spectators

Current Status

New backstop wall - Complete
 New visitor's bull pen - In progress
 Preparing area for bleacher's concrete slab - In progress
 New roof on electric building - Complete
 Drill piers - press box and canopy - ESD: 10/2/19

Project Schedule

A/E Start Design:
 GMP Proposal Date: April 15, 2019
 Notice to Proceed: May 16, 2019
 Construction Start: July 15, 2019
 Substantial Complete:
 Complete

Photos

