



Georgetown Independent School District 2018 Bond Program

Date: 17 July 2019

Project: Renovate GHS Baseball Complex

Project Info

A/E Firm: N/A
Contractor: Hellas Construction
Project Delivery Method: TASB BuyBoard P.O.
Financial Status:
 Guaranteed Max Price: \$1,663,345.00
 Paid to Date: \$90,368.00
 Balance: \$1,572,977.00

Scope of Work

Replace bleachers
 - ADA compliant and increased capacity
 Replace press box
 Replace infield turf
 Realign backstop to move bleachers forward
 - Improved sight lines for spectators

Current Status

Demolition: in progress (started 7/15/19)
 Scheduled completion: 30 Dec 2019

Project Schedule

A/E Start Design:
 GMP Proposal Date: April 15, 2019
 Notice to Proceed: May 16, 2019
 Construction Start: July 15, 2019
 Substantial Complete:
 Complete

Photos

