



# Georgetown Independent School District 2018 Bond Program

8 October 2019

## Project: MS Field Restroom/Concessions

Project Info	Photos											
<p><b>A/E Firm:</b> Huckabee  <b>Contractor:</b> Braun &amp; Butler Construction  <b>Project Delivery Method:</b> Construction Manager-at-Risk  <b>Financial Status:</b></p> <table style="width: 100%; border: none;"> <tr> <td style="padding-left: 20px;">Guaranteed Max Price:</td> <td style="text-align: right;">\$1,743,541.00</td> </tr> <tr> <td style="padding-left: 20px;">Paid to Date:</td> <td style="text-align: right;">\$0.00</td> </tr> <tr> <td style="padding-left: 20px;">Balance:</td> <td style="text-align: right;">\$1,743,541.00</td> </tr> </table>	Guaranteed Max Price:	\$1,743,541.00	Paid to Date:	\$0.00	Balance:	\$1,743,541.00						
Guaranteed Max Price:	\$1,743,541.00											
Paid to Date:	\$0.00											
Balance:	\$1,743,541.00											
Scope of Work												
<p>New restroom/concession buildings at each of three middle school athletic fields</p> <ul style="list-style-type: none"> <li>- Benold MS</li> <li>- Forbes MS</li> <li>- Tippit MS</li> </ul> <p>1,222 SF each</p>												
Current Status												
<p>Contractor mobilized: 10/1/19            Site Development Plans approved by City - 10/1/19            Building permits issued - 10/2/19            Pre-Con with City - 10/7/19            Waiting on TCEQ approval before work can start</p> <p>Scheduled Completion: Feb 2020</p>												
Project Schedule												
<table style="width: 100%; border: none;"> <tr> <td style="padding-left: 20px;">A/E Start Design:</td> <td style="text-align: right;">April 23, 2019</td> </tr> <tr> <td style="padding-left: 20px;">GMP Proposal Date:</td> <td style="text-align: right;">August 20, 2019</td> </tr> <tr> <td style="padding-left: 20px;">Notice to Proceed:</td> <td></td> </tr> <tr> <td style="padding-left: 20px;">Construction Start:</td> <td style="text-align: right;">October 1, 2019</td> </tr> <tr> <td style="padding-left: 20px;">Substantial Complete:</td> <td></td> </tr> <tr> <td style="padding-left: 20px;">Complete</td> <td></td> </tr> </table>	A/E Start Design:	April 23, 2019	GMP Proposal Date:	August 20, 2019	Notice to Proceed:		Construction Start:	October 1, 2019	Substantial Complete:		Complete	
A/E Start Design:	April 23, 2019											
GMP Proposal Date:	August 20, 2019											
Notice to Proceed:												
Construction Start:	October 1, 2019											
Substantial Complete:												
Complete												

