



Georgetown Independent School District 2018 Bond Program

3 February 2020

Project: MS Field Restroom/Concessions

Project Info

A/E Firm: Huckabee
Contractor: Braun & Butler Construction
Project Delivery Method: Construction Manager-at-Risk
Financial Status:
 Guaranteed Max Price: \$1,743,541.00
 Paid to Date: \$645,507.39
 Balance: \$1,098,033.61

Scope of Work

New restroom/concession buildings at each of three middle school athletic fields

- Benold MS
- Forbes MS
- Tippit MS

1,222 SF each

Current Status

Forbes:

- Sidewalks: Complete
- Sheetrock: 90% complete
- Roof shingles - ECD: 2/4/20

Tippit MS:

- Interior wall sheetrock: In progress
- Utility rough-ins - ECD: 2/11/20
- Roof shingles - ECD: 2/13/20

Benold MS:

- Roof frame & deck: Complete
- Interior wall framing - ECD: 2/11/20

Project Schedule

A/E Start Design: April 23, 2019
 GMP Proposal Date: August 20, 2019
 Notice to Proceed: October 21, 2019
 Construction Start: October 28, 2019
 Substantial Complete:
 Complete

Photos

