



Georgetown Independent School District 2018 Bond Program

3 March 2020

Project: MS Field Restroom/Concessions

Project Info

A/E Firm: Huckabee
Contractor: Braun & Butler Construction
Project Delivery Method: Construction Manager-at-Risk
Financial Status:
 Guaranteed Max Price: \$1,743,541.00
 Paid to Date: \$895,099.04
 Balance: \$848,441.96

Scope of Work

New restroom/concession buildings at each of three middle school athletic fields
 - Benold MS
 - Forbes MS
 - Tippit MS
 1,222 SF each

Current Status

Forbes:
 - Plumbing fixtures installed
 - Final paint: In progress
 - Final inspections & punch list: ECD 11 Mar

Tippit MS:
 - Plumbing fixtures: In progress
 - Final inspections & punch list - ECD: 3/13/20

Benold MS:
 - Roof shingles: In progress
 - Painting: In progress
 - Final inspections & punch list - ECD: 3/20/20

Project Schedule

A/E Start Design: April 23, 2019
 GMP Proposal Date: August 20, 2019
 Notice to Proceed: October 21, 2019
 Construction Start: October 28, 2019
 Substantial Complete:
 Complete

Photos



Mobilize

Substantial Completion Closeout