



Georgetown Independent School District 2018 Bond Program

3 March 2020

Project: Wolf Ranch Elementary School

Project Info

A/E Firm: Huckabee
Contractor: Bartlett Cocke General Contractors
Project Delivery Method: Construction Manager-at-Risk
Financial Status:
 Guaranteed Max Price: \$29,668,098.00
 Paid to Date: \$15,100,381.93
 Balance: \$14,567,716.07

Scope of Work

New Elementary School (PK - 5th grade)
 - 17.669 acres
 - 122,802 SF (2 stories)
 - Geothermal HVAC System
 - SolaTubes in Gym
 - 251 Parking Spots

Current Status

ICF Walls: Complete
 Roof Deck: 98% Complete
 Exterior Masonry: In progress
 Sheetrock walls: In progress
 Tape & Float walls - Sec 2: In progress
 Ceramic wall tile: In progress
 Permanent power & gas to building: In progress
 Walk-in cooler/freezer installation: Complete

Project Schedule

A/E Start Design: February 26, 2018
 GMP Proposal Date: April 10, 2019
 Notice to Proceed: May 20, 2019
 Construction Start: May 21, 2019
 Substantial Complete:
 Complete

Photos

