



Georgetown Independent School District

LEAD GROW SERVE

2015 Bond Program

Dr. Fred Brent, Superintendent of Schools

603 Lakeway Dr.

Georgetown, Texas 78628

April 1, 2017

Project Info: New Purl ES

Facilities & Construction: David Biesheuvel - Exec Dir

GISD Project Manager: Mario Alaniz

Contact Information: 512/943-5129

Project Delivery Method: CSP

A/E Firm: Huckabee Architects

Contractor: Joeris General Contractors

Financial Status:

Construction Budget: \$24,900,000.00

Expenses paid to date: \$9,708,369.00

Balance: \$15,191,631.00

Scope of Work

A new 119,000 sf elementary school. All existing buildings will be demolished.

Current Status

Superstructure and bar joists has been completed. Exterior block work is nearing completion. Exterior rock finish has begun. Metal studs for interior walls is ongoing. Some gyp board installation has been done. Electrical, plumbing and HVAC ductwork is ongoing. Learning stairs has been framed. Roofing is in progress.

Project Schedule

A/E Start: November 15, 2015

Bid Date: May 24, 2016

Construction Start: July 20, 2016

Substantial Complete: July 28, 2017

Complete: September 1, 2017

Photos

