



# Georgetown Independent School District

## LEAD GROW SERVE

August 1, 2017

## 2015 Bond Program

Dr. Fred Brent, Superintendent of Schools

603 Lakeway Dr.

Georgetown, Texas 78628

### Project Info: GHS Renov. (Package B)

**Facilities & Construction:** David Biesheuvel - Exec Dir.

GISD Project Manager	Mario Alaniz
Contact Information	512/943-5129
Project Delivery Method	<a href="#">CM@R</a>
A/E Firm:	Huckabee Architects
Contractor:	Bartlett Cocke
Construction Budget:	\$14,973,509.00
Expenses paid to date:	\$4,062,390.00
Balance:	\$10,911,119.00

### Photos



Phase 1, South wing classroom renovation



Phase 2a, Science wing classroom renovation



Phase 2a, GHS Annex Art room renovation

### Scope of Work

The south academic wing, fine arts wing, north wing science labs and the vocational wing will be renovated.

### Current Status

Project has 3 Phases of Work:

- Phase 1 - (South Wing) 12/19/16 - 8/10/17
- Phase 2a (Science/GHS Annex) - 5/30/17 - 8/17/17
- Phase 2b - (CTE Renovation) 5/30/18 - 12/20/17
- Phase 3 - (Fine Arts) 5/31/18 - 8/14/2018

Phase 1, south wing classroom renovation has been completed. Renovations to Phase 2a (Science wing) is nearing completion. Work at GHS Annex is complete. Renovations to Phase 2b (CTE) is ongoing.

### Project Schedule

A/E Start:	October 1, 2016
Bid Date:	December 12, 2016
Construction Start:	December 19, 2016
Substantial Complete: Ph 1 & 2a	August 10, 2017
Complete	August 14, 2018

