



# Georgetown Independent School District

## LEAD GROW SERVE

## 2015 Bond Program

Dr. Fred Brent, Superintendent of Schools

603 Lakeway Dr.

Georgetown, Texas 78628

December 1, 2016

### Project Info: New Purl ES

**Facilities & Construction:** David Biesheuvel - Exec Dir

GISD Project Manager: Mario Alaniz

Contact Information: 512/943-5129

Project Delivery Method: CSP

A/E Firm: Huckabee Architects

Contractor: Joeris General Contractors

Financial Status:

Construction Budget: \$24,900,000.00

Expenses paid to date: \$3,500,511.00

Balance: \$21,399,489.00

### Scope of Work

A new 119,000 sf elementary school. All existing buildings will be demolished.

### Current Status

Huckabee is currently working on construction documents. It is anticipated that construction could start by June 13, 2016. Design Development Booklet was presented to the Board of Trustees on May 2, 2016. The Board of Trustees approved and awarded the contract to Joeris General Contractors on June 6, 2016. **First floor concrete slab for area 1 and 2 have been completed. Area 3 is ready for concrete work. Building steel is going vertical in area 1**

### Project Schedule

A/E Start: November 15, 2015

Bid Date: May 24, 2016

Construction Start: July 20, 2016

Substantial Complete: July 28, 2107

Complete: September 1, 2017

### Photos

