



# Georgetown Independent School District

## LEAD GROW SERVE

## 2015 Bond Program

February 16, 2016

Dr. Fred Brent, Superintendent of Schools  
603 Lakeway Dr.  
Georgetown, Texas 78628

### Project Info: New Middle School #4

### Photos

#### Support Services

GISD Project Manager	Mario Alaniz
Contact Information	512/943-5129
Project Delivery Method	CSP
A/E Firm:	Huckabee Architects
Contractor:	Lee Lewis Contractors
Financial Status:	
Construction Budget:	\$39,310,000.00
Expenses paid to date:	\$0.00
Balance:	\$39,310,000.00



Artist Rendering

#### Scope of Work

A new 173,378 sf middle school.

#### Current Status

GISD received bid proposals on February 4, 2016. A recommendation to award will be made to the Board of Trustees on February 16, 2016. Construction anticipated to start on March 2016.

#### Project Schedule

A/E Start:	March 1, 2015
Bid Date:	February 4, 2016
Construction Start:	March 15, 2016
Substantial Complete:	July 1, 2017
Complete	July 15, 2017

