



Georgetown Independent School District

LEAD GROW SERVE

2015 Bond Program

Dr. Fred Brent, Superintendent of Schools

603 Lakeway Dr.

Georgetown, Texas 78628

March 1, 2016

Project Info: New Purl ES

Support Services: David Biesheuvel - Exec Dir
 GISD Project Manager: Mario Alaniz
 Contact Information: 512/943-5129
 Project Delivery Method: CSP
 A/E Firm: Huckabee Architects
 Contractor: Bartlett Cocke - Pre-Constr Services
 Financial Status:
 Construction Budget: \$25,300,000.00
 Expenses paid to date: \$0.00
 Balance: \$25,300,000.00

Photos



Artist Rendering

Scope of Work

A new 114,200 sf elementary school.



First Floor Plan

Current Status

Huckabee is currently working on construction documents. It is anticipated that construction could start by June 13, 2016

Project Schedule

A/E Start: November 15, 2015
 Bid Date: TBD
 Construction Start: June 13, 2016
 Substantial Complete: July 1, 2017
 Complete: August 11, 2017

