



Georgetown Independent School District

LEAD GROW SERVE

2015 Bond Program

Dr. Fred Brent, Superintendent of Schools

603 Lakeway Dr.

Georgetown, Texas 78628

March 1, 2016

Project Info: Tippit MS Renov

Support Services: David Biesheuvel - Exec Dir
 GISD Project Manager: Mario Alaniz
 Contact Information: 512/943-5129
 Project Delivery Method: [CM@R](#)
 A/E Firm: Huckabee Architects
 Contractor: Lee Lewis Contractors
 Financial Status:
 Construction Budget: \$22,300,000.00
 Expenses paid to date: \$0.00
 Balance: \$22,300,000.00

Scope of Work

Renovation/Additions to Tippit MS.

Current Status

Sequence of Construction will be an important part to this project. Lee Lewis Constructors has been selected as the construction manager at risk. Huckabee Architects is finalizing construction documents.

Project Schedule

A/E Start: November 15, 2015
 Bid Date: TBD
 Construction Start: June 6, 2016
 Substantial Complete: July 15, 2018
 Complete: August 1, 2018

Photos



Artist Rendering



First Floor Plan



Second Floor Plan



