



# Georgetown Independent School District

## LEAD GROW SERVE

## 2015 Bond Program

Dr. Fred Brent, Superintendent of Schools

603 Lakeway Dr.

Georgetown, Texas 78628

May 1, 2017

### Project Info: New Purl ES

#### Facilities & Construction: David Biesheuvel - Exec Dir

GISD Project Manager	Mario Alaniz
Contact Information	512/943-5129
Project Delivery Method	CSP
A/E Firm:	Huckabee Architects
Contractor:	Joeris General Contractors
Financial Status:	
Construction Budget:	\$24,900,000.00
Expenses paid to date:	\$11,646,749.00
Balance:	\$13,253,251.00

### Photos



### Scope of Work

A new 119,000 sf elementary school. All existing buildings will be demolished.

### Current Status

Exterior face brick/stone work is in progress. Metal stud framing for interior walls has been completed. Contractor is closing walls. HVAC ductwork, electrical and plumbing is ongoing. Learning stairs is nearing completion. Rooftop units are being set in place.

### Project Schedule

A/E Start:	November 15, 2015
Bid Date:	May 24, 2016
Construction Start:	July 20, 2016
Substantial Complete:	July 28, 2107
Complete	September 1, 2017

