



Georgetown Independent School District

LEAD GROW SERVE

2015 Bond Program

Dr. Fred Brent, Superintendent of Schools

603 Lakeway Dr.

Georgetown, Texas 78628

November 1, 2016

Project Info: New Purl ES

Facilities & Construction: David Biesheuvel - Exec Dir

GISD Project Manager	Mario Alaniz
Contact Information	512/943-5129
Project Delivery Method	CSP
A/E Firm:	Huckabee Architects
Contractor:	Joeris General Contractors
Financial Status:	
Construction Budget:	\$24,900,000.00
Expenses paid to date:	\$2,238,694.00
Balance:	\$22,661,306.00

Photos



Scope of Work

A new 119,000 sf elementary school. All existing buildings will be demolished.

Current Status

Huckabee is currently working on construction documents. It is anticipated that construction could start by June 13, 2016. Design Development Booklet was presented to the Board of Trustees on May 2, 2016. The Board of Trustees approved and awarded the contract to Joeris General Contractors on June 6, 2016. **Concrete piers have been completed. First floor concrete slab for area 1 has been completed. Grade beams continue to be poured for area 2.**

Project Schedule

A/E Start:	November 15, 2015
Bid Date:	May 24, 2016
Construction Start:	July 20, 2016
Substantial Complete:	July 28, 2107
Complete	September 1, 2017

