



Georgetown Independent School District

LEAD GROW SERVE

2015 Bond Program

Dr. Fred Brent, Superintendent of Schools

603 Lakeway Dr.

Georgetown, Texas 78628

November 1, 2016

Project Info: Tippit MS Renov

Photos

Facilities & Construction: David Biesheuvel - Exec Dir

GISD Project Manager	Mario Alaniz
Contact Information	512/943-5129
Project Delivery Method	CM@R
A/E Firm:	Huckabee Architects
Contractor:	Lee Lewis Contractors
Financial Status:	
Construction Budget:	\$25,392,540.00
Expenses paid to date:	\$1,060,292.00
Balance:	\$24,332,248.00



Scope of Work

Renovation/Additions to Tippit MS.



Current Status

Sequence of Construction will be an important part to this project. Lee Lewis Constructors has been selected as the construction manager at risk. Board of Trustees approved the GMP on July 25, 2016. **Building pad for new admin. and fine arts has been completed. Pier drilling has begun at admin. area. Concrete curbs for new parking and drives at west parking area to begin week of Nov 5, 2016.**



Project Schedule

A/E Start:	November 15, 2015
Bid Date:	May 31, 2016
Construction Start:	August 1, 2016
Substantial Complete:	July 15, 2018
Complete	August 1, 2018



