



# Georgetown Independent School District

## LEAD GROW SERVE

## 2015 Bond Program

December 1, 2016

Dr. Fred Brent, Superintendent of Schools

603 Lakeway Dr.

Georgetown, Texas 78628

### Project Info: Renovate Williams ES

### Photos

**Facilities & Construction:** David Biesheuvel - Exec Dir.

GISD Project Manager	Mario Alaniz
Contact Information	512/943-5129
Project Delivery Method	<a href="#">CM@R</a>
A/E Firm:	Huckabee Architects
Contractor:	Bartlett Cocke
Construction Budget:	\$12,600,000.00
Expenses paid to date:	\$0.00
Balance:	\$12,600,000.00



### Scope of Work

Renovate Williams ES to convert it into the GISD Administration Office and Professional Learning Center.

### Current Status

**Huckabee Architects is currently working on construction documents.** Bartlette Cocke Construction is providing pre-construction services as Construction Manager at Risk.

### Project Schedule

A/E Start:	August 1, 2016
Bid Date:	August 31, 2017
Construction Start:	September 26, 2107
Substantial Complete:	September 3, 2018
Complete	October 3, 2018



