



Georgetown Independent School District

LEAD GROW SERVE

2015 Bond Program

Dr. Fred Brent, Superintendent of Schools

603 Lakeway Dr.

Georgetown, Texas 78628

August 1, 2017

Proj Info: HVAC/Roofing Upgrades

Photos

Facilities & Construction: David Biesheuvel - Exec Dir.

GISD Project Manager	Mario Alaniz
Contact Information	512/943-5129
Project Delivery Method	CSP
A/E Firm:	Huckabee Architects
Contractor:	Braun & Butler
Construction Budget:	\$7,115,523.00
	\$0.00
Expenses paid to date:	\$3,529,637.00
Balance:	\$3,585,886.00



Pickett ES

Scope of Work

GHS-Athletic fieldhouse - Replace HVAC and roofing
 GHS-PAC (flyloft) - Replace roofing
 Cooper ES - replace HVAC and roofing
 Pickett ES - replace HVAC
 Village ES - replace HVAC and roofing
 Tippit MS (gym) - replace HVAC



New AC and fence enclosures at Village ES

Current Status

GHS-Athletic fieldhouse - **complete**
 GHS-PAC (flyloft) - **complete**
 Tippit MS (gymnasium building) - **complete**
 Cooper ES - **substantially complete**
 Pickett ES - **substantially complete**
 Village ES - **substantially complete**



New roofing at Cooper ES

Project Schedule

A/E Start:	October 1, 2016
Proposal Date:	December 1, 2016
Construction Start:	May 1, 2016
Substantial Complete:	August 11, 2016
Complete:	August 14, 2016

