



Bond Update



14 November 2016



2015 Bond Projects

- In Progress

- Wagner Middle School
- New Purl Elementary School
- Tippit MS Renovations/Additions
- Renovate Georgetown HS - Pkg A (Athletics)

- In Design

- Renovate Georgetown HS - Pkg B (Building Interior)
- Renovate Williams ES for GISD Admin & Professional Learning Ctr
- Construct Secured Entries - Frost ES & Benold MS
- Upgrade HVAC and Roofs - Multi Facilities
- Rehab Pavement - Frost ES and GISD Admin Office



2015 Bond Projects

- Completed Projects
 - Rehab Pavement - Forbes MS/Cooper ES
 - Replace HVAC Chillers - GHS Fine Arts, GISD PAC
 - Construct Secured Entries - Pickett, Cooper, Village, Ford
 - Replace Turf - GHS Practice Fld & GISD Athletic Complex

Wagner Middle School

- Concrete columns & slab
 - ECD: 1 Dec (depending on weather)
- CMU walls
 - Gym walls complete - working at Cafeteria
- Erect steel
 - Gym roof joists - Started 8 Nov
- Concrete Parking/Drives - 80% complete



New Purl ES

- Underground site utilities - Complete
- Concrete piers - Complete
- Concrete floor slab
 - West half of building complete and ready for steel
 - Pour rest of classroom building by end of Nov
- Erect Steel
 - ESD: 14 Nov



Tippit MS Renovations/Additions

- Bldg Pad
 - Concrete piers - complete
 - Concrete grade beams - ESD: 11/14
 - Underground utilities - ECD: 11/18
- West parking lot
 - curb/gutter: started 11/9
 - ECD: mid-December
- Discovered small voids in rock in utility trench on east side
 - TCEQ investigating



Renovate Georgetown HS Package A (Athletics)

- New building pads - complete
- Pour concrete slabs
 - Softball buildings - Complete
 - Baseball building - End of Nov
 - Track building - End of Nov
- Softball field turf
 - Preparing base
 - Outfield fence posts - In progress
- Softball restroom bldg.
 - Rough-in plumbing complete

