



Bond Update

17 April 2018





2015 Bond Projects

- Tippit MS Renovations/Additions
- Renovate Williams Campus

Tippit MS Renovations/Additions



- Floor Slab on Grade - Complete
- Set CMU Block - In progress
 - 2 crews on site now; 25 more workers start 4/16
- Structural Steel start 4/17
- Schedule
 - Concrete & masons working 6 days
 - Interior workers to work 6 days - 12 hrs ea



Renovate Williams Campus

- Exposed & sanded original wood floor - 2nd flr
- Exposed ceiling and wall clay tile - selected areas
- HVAC & elect rough-ins in progress
- Installing sheet rock - Bldg 2
- Reroof - ECD: 4/20
- Several unforeseen conditions exposed
- Substantial Completion - Dec 2018

