



Bond Update

21 May 2018





2015 Bond Projects

- Tippit MS Renovations/Additions
- Renovate Williams Campus
- West Side Transportation Terminal

- Other Projects - Starting June 2018
 - Construct Secured Entries - Forbes MS, Benold MS, GHS Annex/RHS
 - Rehab Pavement - GHS South Parking & Support Services

Tippit MS Renovations/Additions



- Set CMU Block - Complete
 - Starting Stone Placement - Interior Walls
- Structural Steel - In Progress
- Elect & HVAC Rough-Ins - In Progress
- Classroom Additions
 - Roof Deck - Complete
 - 2nd Floor Slab - Pour Concrete: 5/25
- Critical Path - Complete all roof decking by end of May
 - If this slips - will likely delay completion of kitchen/cafeteria until September



Renovate Williams Campus

- Auditorium Acoustical Plaster Ceiling - In Progress
- Wall Framing - Complete
- Dry Wall and Painting - In Progress
- Restroom Floor & Wall Tile - In Progress
- Utility Rough-Ins - In Progress



West Side Transportation Terminal



- Started Site Work - 11 May
- Scheduled Substantial Completion - 31 July

