



Bond Update



17 September 2018



2015 Bond Projects

- Tippit MS Renovations/Additions
- Renovate Williams Campus

- West Side Transportation Terminal - COMPLETE (except parking lot lights)

Tippit MS Renovations/Additions



- Work continues:
 - Cafeteria/Kitchen and drama classroom
 - Art rooms
 - 2nd floor flex rooms above art
 - Finishes in main building
- Scheduled Completion - mid-Oct 2018
 - Demo old Cafe/Kitchen (Dec 2018)



Renovate Williams Campus



- Interior storefront frames/glass - in progress
- Floor tile - in progress
- Casework - in progress
- Furniture ordered - November delivery

