



# Georgetown Independent School District 2018 Bond Program

5 November 2019

## Project: MS Field Restroom/Concessions

### Project Info

**A/E Firm:** Huckabee  
**Contractor:** Braun & Butler Construction  
**Project Delivery Method:** Construction Manager-at-Risk  
**Financial Status:**  
 Guaranteed Max Price: \$1,743,541.00  
 Paid to Date: \$0.00  
 Balance: \$1,743,541.00

### Scope of Work

New restroom/concession buildings at each of three middle school athletic fields

- Benold MS
- Forbes MS
- Tippit MS

1,222 SF each

### Current Status

TCEQ approval: 10/18/19  
 Notice to Proceed issued: 10/21/19  
 Start work: 10/28/19 (at Forbes MS)  
 Begin site work at Benold: 11/8/19

Scheduled Completion: Feb 2020

### Project Schedule

A/E Start Design: April 23, 2019  
 GMP Proposal Date: August 20, 2019  
 Notice to Proceed: October 21, 2019  
 Construction Start: October 28, 2019  
 Substantial Complete:  
 Complete

### Photos

