



Georgetown Independent School District

LEAD GROW SERVE

2015 Bond Program

Dr. Fred Brent, Superintendent of Schools

603 Lakeway Dr.

Georgetown, Texas 78628

July 1, 2016

Project Info: Cooper & Forbes Paving

Photos

Facilities & Construction: David Biesheuvel - Exec Dir.

GISD Project Manager	Mario Alaniz
Contact Information	512/943-5129
Project Delivery Method	CSP
A/E Firm:	Steger Bizzell
Contractor:	Capitol Concrete
Financial Status:	
Construction Budget:	\$627,562.87
Expenses paid to date:	\$45,005.46
Balance:	\$582,557.41



Scope of Work

Paving Repairs for Cooper ES and Forbes MS.



Current Status

A walkthru with the engineers was conducted on March 23, 2016 to verify scope of work. Final documents were released for bidding on April 10, 2016. Bids were received on Tuesday, May 3, 2016. Board of Trustees awarded the project to Capitol Concrete. A pre-con was held on May 31, 2016. Construction has started. **Contractor has removed all flat curbing as required. Asphalt paving on drive between Cooper ES and Forbes MS has been removed. This area will receive new concrete paving. Other areas for removal of asphalt paving have been marked.**



Project Schedule

A/E Start:	December 17, 2015
Bid Date:	May 3, 2016
Construction Start:	June 6, 2016
Substantial Complete:	July 30, 2017
Complete	August 5, 2017

