

PROGRESS UPDATE

2018 BOND PROJECTS

20 April 2020



COMPLETED PROJECTS

- New Concession/Restroom Buildings - MS Athletic Fields
- East View HS Field House Addition - Wrestling



PROJECTS IN PROGRESS

- Wolf Ranch ES; ECD - Jul 2020
- Everette L. Williams ES; ECD - Jul 2020
- Ford ES Addition; ECD - Jun 2020
- Tippit Athletic Wing Renovation/Addition; ECD - Aug 2020
- Replace Fire Alarm System - Multi-Campuses; ECD - Aug 2020



UPCOMING PROJECTS

CONTRACT AWARDED:

- Renovate Classrooms - East View HS; ESD - May 2020
- Construct Secure Walkway - Georgetown HS; ESD - May 2020
- Replace Technical Systems - Performing Arts Center; ESD - Jun 2020

PENDING CONTRACT AWARD:

- Install Fencing - Elementary Campuses
- Install Access Control & Security Cameras - Multi-Campuses
- Acoustic Treatment - East View HS Gym



PROJECT DESIGNS IN PROGRESS

- New Middle School
- New Career & Technical Education (CTE) Center

NOTE:

- Designs approved/funded in 2018 bond
- Construction must be approved in future bond

